


The project will be completed in 3 Major Phases.

- Phase 1A north side of 6th Street → Phase 2 south side of 6th Street
- ➤ Phase 1B 22nd Ave intersection ➤ Phase 3 medians / service roads

The current status of these phases is shown in the graphic below.



Project Photo: Median & light pole work @ east end of Hwy 14 (looking west)





US Hwy 14 (6th Street) Reconstruction 20th Ave to 34th Ave

Newsletter #18

November 9th, 2017

PROJECT INFO

Contract Amount \$16,353,880.86

Completion Date June 30, 2018

Project Website link

http://www.sddot.com/travelers/ projects/6thStBrkgs/default.aspx

Contract No:

PH 0014(177)421 PCN 546N IM 0295(40)132 PCN 04TW WW 1601 PCN X03N

THANK

YOU!!!

Project Update

- Hwy 14 work summary
 - > Median work continues.
 - ➤ Sealing of the roadway concrete joints continues.
 - > A drainage channel will be cleaned-out along the south side, from 32nd Ave to the east.
 - > Final grading of the topsoil at the sidewalks and curb ramps will be occurring.
 - > Final pavement markings will be installed at all locations.
 - > Lane closures will be installed as this work continues.
- Bridge work summary
 - > Pedestrian rail is being installed on the Hwy 14 bridge @ I-29.
- I-29 work summary
 - ➤ Guardrail is being installed along the southbound lanes of I-29.
 - > The crossovers will be removed, between Hwy 14 and the Bypass.
 - ➤ The head-to-head traffic conditions of I-29 will be removed, with lane closures being installed to finish the northbound lanes guardrail work.
- This will be the last newsletter for the 2017 season.
 - > Work will soon stop due to cold weather & snow conditions.
 - The service roads west of I-29 will remain in-place thru this winter.
- Work will resume Spring 2018.
 - ➤ The service roads west of I-29 will be altered / removed in Spring 2018.
 - > This service road work and all final items will be completed by June 30, 2018.
- Thank You **very much** for your patience during all of this work!!!
 - > This was a very challenging project, but we made it through.
 - ➤ Please give **BX Civil & Construction** a special **THANKS** for all of their hard work!!!

PROJECT TEAM





<u>South Dakota DOT</u> John Rittershaus, Project Manager john.rittershaus@state.sd.us

Office: (605) 688-5003 Cell: (605) 881-7145



BX Civil & Construction

Nic Auringer, Project Manager

Office: (605) 428-5483 Cell: (605) 351-4350



<u>City of Brookings</u>
Jackie Lanning, City Engineer jlanning@cityofbrookings.org

Office: (605) 692-6629 Cell: (605) 691-3567



Brookings Municipal Utilities (BMU)

Eric Witt, Project Engineer
ewitt@swiftel-bmu.com
Office: (605) 697-8410

Cell: (605) 691-3334



To receive your newsletter by email, send a request to lance.mcgueen@hdrinc.com