

Custer Area Construction Projects – May 2018

US 385 2.0 Miles North of Jct with US 16 to the Pennington/Lawrence County Line – An asphalt project is in progress as of May 7, 2018. Between Sheridan and Pactola Lakes, the existing surfacing will be milled and overlaid with a new asphalt surface. The guardrail will be removed from this section of roadway during construction and will be reset when the surfacing is completed. Between Pactola Lake and the Pennington/Lawrence County Line, asphalt patching will be done where pavement condition is declining, but the guardrail will remain in place. There will be no milling on this section. Traffic will be controlled by flaggers and pilot car and will experience delays. The completion date is June 29, 2018.

US 18B Hot Springs Truck Bypass and US 18P in Edgemont – A roadway lighting project is scheduled to begin on May 21. Traffic will be reduced to one lane in various locations along the route throughout the duration of the project. The completion date is October 12, 2018.

Centerline Rumble Stripes – Surface Preparation Technologies, from Mechanicsburg, Pennsylvania, will be installing centerline rumble stripes at the following locations (refer to map below):

3. US Hwy 18 Hot Springs to Edgemont – MRM 12.7 to MRM 34.1
4. US Hwy 18 Oglala to Pine Ridge – MRM 89.0 to MRM 102.8
5. US Hwy 18 Pine Ridge to Gordon Jct – MRM 105.7 to MRM 121.0
6. SD Hwy 407 Pine Ridge to White Clay – MRM 0.0 to MRM 1.4

As of May 17, all grinding has been completed. The remaining work consists of a final application of pavement marking paint, which will be a mobile operation with minimal delays for a short duration. The Contractor should not be on any segment of road described above for more than one day. This work is expected to be completed by the end of May 2018.

